

**Programme:** 100m LNG Dual-fuelled Ro-Ro Passenger Ferry

**Programme Director:** [redacted]

**Review Period:** November 2020

<u>Name</u>	<u>Job Title</u>	<u>Signature</u>
[redacted]	Programme Director	
[redacted]	Project Accountant	
[redacted]	Planning and Controls Manager	



[redacted]



# 1a. SHE

## 1. Monthly Cumulative Safety Statistics

S/#	Title	This Month Figures		Cumulat
01	Total Man Hours (provided by Planning Department)	42188		343991
02	Man Power (provided by HR)	Direct	252	
		In-Direct	96	
		Total	348	
03	RIDDORS	0		2
04	Fatality Case (Fatal)	0		0
05	Lost Working day Case (LWC)	0		3
06	Medical Treatment Case (MTC)	0		7
07	First Aid Case (FAC)	8		47
08	Property Damage (PD)	0		0
09	Near Miss (NM)	0		6
10	Fire Incident (FI)	0		1
11	Environmental Incident	0		1
12	Total Number of Recordable Injuries	0		20
13	Total Number of Days Lost			16

## 2. Description of Incident/Accident and Near Miss Reported This Month

Events (NM/MT/FA/PD ETC....)
1. <b>RIDDOR. 1 incident.</b> None reported
2. <b>Medical treatments</b> – None reported
3. <b>First Aid</b> – 8 incidents. 5 cut fingers & 3 foreign objects in eye.
4. <b>Fire incident</b> – fire alarm checks continue weekly. <b>27/7 fire watch patrols being maintained</b>
5. <b>Environmental incident</b> – no environmental incidents occurred in month of Aug
6. <b>Near Miss</b> – None reported

## 3. Other SHEQ Activities

Description	This Month	
Site Safety Inspection	2	801, Pipe shop & new bubble cabins. Walks include SMT member and Union Representative. Close-Out check by the Ops Director.
Toolbox Talks	2	Covid-19 Alert issued for mandatory wearing of face masks in Amenities and office blocks. Covid-19 Alert issued to ensure staggered start times are being adhered to.
Policy/Paperwork Reviews	1	Current reviews ongoing include Permit to Work evolution into Integrated Safe System of Work (ISSOW). Take 5 implementation. Induction Process. 5s implementation.
Training Courses	1	Scissor Lift

## 1b. SHE

### 4. SHEQ Initiatives

Description
Site Interim Health & Safety Manager [redacted] commenced 23/10/20.
Local POD meetings running in all operational areas commencing with local safety performance. Site safety performance reviewed daily.
Weekly HSE Brainstorming meetings now underway to highlight areas for immediate improvement throughout the business.
Monthly Safety Committee meetings to be started again in November.
As part of the Permit to Work review, WORKSAFE Integrated Safe System of Work (ISSOW) is being looked at with a view to evolve the current PTW system integrate into the WORKSAFE system.
Currently looking to re-introduce / rollout the Take 5 process, this quick dynamic risk assessment is efficient and effective at the actual location where the work in question is to be completed.
Onsite Health & Safety Training facilities covering many various HSE disciplines.
H&S procedure report highlighted significant problems in the PTW, LOLER, ERT & management control of contractors. This will form the basis of the interim safety managers scope of work.

[redacted]



## 2. Contract Summary

<b>Customer</b>	CMAL	<b>Contract Start</b>	Restart – 2 <sup>nd</sup> December
<b>Agreed Contract value</b>	Budget to completion - £110m	<b>Contract Finish</b>	801 April 2022 – 802 Dec 2022
<b>Project Type</b>	Design and Build	<b>Forecast Finish</b>	801 April 2022 – 802 Dec 2022
<b>Project Director</b>	[redacted]	<b>Contract Type</b>	SG funded

<b>Project Scope</b>	Design, build and commission 2 off LNG dual fuel ferries, including training and provision of spares and handbooks. The scope of this project is to complete the design and build etc. following the Receivership of 16 <sup>th</sup> August 2019.
<b>Significant Project Changes</b>	None (in this phase).
<b>Acceptance Criteria</b>	As per the specification.
<b>Payment Terms</b>	Currently – funding provided by the Scottish Government based upon FM(PG) cash flow forecast.
<b>Warranty</b>	The warranty for both vessels is 12 months from delivery. No allowance has been made financially for either shipyard support or suppliers warranties that have lapsed during this period.
<b>Liquidated Damages</b>	No allowance has been made for late delivery. Performance penalty for weight – the maximum allowance of £250k per vessel has been included, if the allowance is exceeded the buyer has a contractual right to terminate. Performance penalty for speed - the maximum allowance of £150k per vessel has been included, if the allowance is exceeded the buyer has a contractual right to terminate. Performance penalty for fuel consumption – no allowance has been made.
<b>Special Conditions</b>	

[redacted]



### 3. Business Success Criteria

Success Criteria	Due	Owner	Enabler	Status	TL	Fut Tr
All work undertaken at ship is by work package and identified in the programme	June 20	[redacted]	<ul style="list-style-type: none"> <li>Development of the programme down to a work package level. Time recording aligned to allow role up. Time recording process effective.</li> </ul>	<ul style="list-style-type: none"> <li>801/802 project programmes are now at Lv4 Detail. Manhours, zones, sub-zones and CAM's are coded within P6 for monitoring and reporting purposes.</li> </ul>	G	↔
Work packages are issued with associated information and materials	June 20	[redacted]	<ul style="list-style-type: none"> <li>Inventory is loaded into the stores management module on [redacted] Inventory can be coded to align with P6 plan</li> </ul>	<ul style="list-style-type: none"> <li>Loading of inventory is now progressing well with approx. 2,500 items now loaded. Work packages for fabrication and hotwork are now being issued with identified materials</li> </ul>	A	↑
Inventory is properly identified in Factory Master to the appropriate level	May 20	[redacted]	<ul style="list-style-type: none"> <li>Movement of equipment from Westway to new facility and entered onto [redacted] with appropriate part numbering</li> </ul>	<ul style="list-style-type: none"> <li>Inventory has now been QC checked (with the exception of [redacted] material and comms cabinets), loading into [redacted] is now well underway with approx. 2500 items loaded</li> </ul>	G	↑
Technical information is produced on time and change is minimised	Sept 20	[redacted]	<ul style="list-style-type: none"> <li>[redacted] are contracted to complete the design. Design review process allows proper review of the design before issue</li> </ul>	<ul style="list-style-type: none"> <li>IFA drawings are being delivered largely on time with a small number of early delays. Delays were mitigated by reducing the review time. Drawings are available at AFC to support the programme.</li> </ul>	G	↑
Technical information is produced on time and change is minimised	Sept 20	[redacted]	<ul style="list-style-type: none"> <li>Produce and maintain an accurate MDR, identify which existing drawings are required to be updated, <b>identify which drawings are required for planned work packages.</b></li> <li><b>Minimise change by confirming design is compliant to requirements and complete</b></li> </ul>	<ul style="list-style-type: none"> <li>Legacy drawings being checked for validity.</li> <li>Basic design not completely approved so there is a risk of change.</li> <li>Ship requires survey to scope structural changes</li> </ul>	A	↔
Control of change is a properly managed process	March 20	[redacted]	<ul style="list-style-type: none"> <li>Creation of a new process, implementation and adherence</li> </ul>	<ul style="list-style-type: none"> <li>The process is fully operational. Drawing revisions are now being received and this will need managing as part of the overall change process.</li> </ul>	G	↔
Customer relationship is positively maintained throughout the project	Through the project	[redacted]	<ul style="list-style-type: none"> <li>Regular dialogue at all levels, monthly reviews, ad hoc meetings</li> </ul>	<ul style="list-style-type: none"> <li>CMAL are fully engaged with the model review programme and long-standing issues are being resolved. Monthly progress meetings are working well.</li> </ul>	G	↔
Identify and manage risks and opportunities	Through the project	[redacted]	<ul style="list-style-type: none"> <li>A risk review process is in place and is being proactively managed</li> </ul>	<ul style="list-style-type: none"> <li>Risk review are being undertaken monthly. Key risks are being actioned</li> </ul>	G	↔
The project is properly resourced with suitably qualified and experienced people	April 20	[redacted]	<ul style="list-style-type: none"> <li>Accurate resource forecasting from the schedule and a resource strategy in place</li> </ul>	<ul style="list-style-type: none"> <li>Subcontract production labour is building up more slowly than planned. The lack of labour is now impacting the programme. This is currently being reviewed to determine how this can be improved and recovered. Engineering has key resource requirements to reduce the reliance on contractors.</li> </ul>	R	↑

## 4. SOFT Report




Successes	Opportunities
<ul style="list-style-type: none"> <li>• Home working has continued during this period with engineering and finance being the key departments.</li> <li>• The final model review occurred on 29<sup>th</sup> October and the final zone was frozen on 6<sup>th</sup> November. This represents a substantial achievement and milestone for the project.</li> <li>• Piping manufacture for zones 0201 is complete, zone 0202 will be delivered in the coming weeks and 0203 will be contracted for delivery early January. Installation will commence shortly.</li> <li>• Zone 2 hold information has now been cleared and affected drawings updated.</li> <li>• The electrical ITT assessment has been concluded and [redacted] have been appointed. The contract is being finalised and the 801 survey will commence shortly.</li> <li>• Kitting of pipes for zone 0201 has been completed, this is the first kitting achieved for the project.</li> </ul>	<ul style="list-style-type: none"> <li>• Improved dimensional control using 3D technology. To be initially implemented on 802 units 82/83/84 and then future units/structure.</li> <li>• Build strategy review for 802 to build as small blocks for wheelhouse and bow units prior to erection at ship</li> <li>• Double curvature plate has been identified as a problem area and an alternative method, either in design or supplier is being investigated to avoid current levels of rework. This affects the 802 ducktail, units 83 and 84 and bow units.</li> </ul>
Failures	Threats
<ul style="list-style-type: none"> <li>• The drydock inspection of 801 underwater paint scheme revealed that poor working practices before the vessel was launched in 2017 had left problems which compromised the paint system. The report has been issued for agreement. Once this is agreed the baseline programme will be changed to reflect the additional time.</li> <li>• Subcontract labour has failed to meet the programme demand, since the 19<sup>th</sup> October, the demand for approx. 80 production staff has only just reached less than 50%. The forecast improvement from 4 contracted agencies is not expected to improve significantly. The demand for Q1 next year significantly increases. Alternative sources of labour from [redacted] and by subcontracting packages of work are being investigated.</li> </ul>	<ul style="list-style-type: none"> <li>• COVID 19 impact to programme– Further issues/restrictions remain a threat to the programme</li> <li>• Volume outfitting is now commencing, the production organisation to manage this volume is currently not in place. A new Head of operations has been appointed on a permanent basis who will be focused on this issue</li> <li>• Working practice changes proposed through production wage negotiations may take longer than expected. The ballot for acceptance will take place on 21/11</li> <li>• The manufacturing shop loading, and resource, to deliver 801/802/805 work is a concern. A manufacturing schedule has been produced and will prioritise the work required. Outfit manufacture packages for walkways and stairs are being subcontracted. The labour remains an issue.</li> <li>• Further structural issues identified in way of L11 bulkhead. A structural survey of the area to be undertaken</li> </ul>
Impact Statement / Help Needed	

[redacted]




# 5. Quality

801 Defects Tracker



802 Defects Tracker



Open Defects 801			
	Current	Previous	Prior
Critical	27	X	X
Major	29	X	X
Moderate	24	X	X
Low	6	X	X
<b>Total</b>	<b>&gt; 60</b>	<b>20 - 60</b>	<b>&lt; 20</b>

- Critical: Panama Eyes, Transformers, Bow Thruster Web thickness
- Major: - ER pipes not welded, isolated equipment damage
- Moderate: - fairing, lugs, brackets

Open Defects 802			
	Current	Previous	Prior
Critical	1	X	X
Major	3	X	X
Moderate	5	X	X
Low	41	X	X
<b>Total</b>	<b>&gt; 60</b>	<b>20 - 60</b>	<b>&lt; 20</b>

- Critical: Transformer.
- Major: ECR Structural deflections\*
- Moderate: C&P Dry survey defects

# 5. Quality





[redacted]

# 5. Quality

Dim control strategy has commenced with our industry partner now based inhouse to support us grow our DC capability. Unit 82/83/84 has now commenced global coordinate survey in preparation for 'first time fit' interface on aft end of 802 at berth.

Bow Doors are now onsite, and arrangements being made at top stillage to undertake survey and prepare report on remedial actions


A key theme for Quality over next quarter and rolling out before festive shutdown we are pushing out an awareness campaign of Welding performance covering

1. Campaign and awareness on welding standards
2. Pre Weld fit up surveys
3. Training and equipment
4. Non-Destructive testing

801 painting proposal, initial feedback received, reviewed and comments made, discussion continue as we work towards an agreed position.

Defect severity weighting has now been added to the register to further enhance the impact of defects with weekly internal reports issued by QC

Following Drydock of 801, in recent days MCA have now formally endorsed the midship draft mark verification which now validates our survey concluded during dry dock and plans to correct the marks are included within the final Drydock scope



Detail	Standard	Limit	Remarks
Alignment of butt welds: 		$\pm 0.1t$ strength member $\pm 0.2t$ other but maximum 4.0 mm	$t$ is the lesser plate thickness
Alignment of fillet welds: 		Strength member and higher stress member: $\pm 0.1t$ Other: $\pm 0.1/2$	Alternatively, lead line can be used to check the alignment. Where $t_1$ is less than $t_2$ , then $t_1$ should be substituted for $t$ in the standard.
Alignment of fillet welds: 		Strength member and higher stress member: $\pm 0.1t$ Other: $\pm 0.1/2$	Alternatively, lead line can be used to check the alignment. Where $t_1$ is less than $t_2$ , then $t_1$ should be substituted for $t$ in the standard.

Detail	Standard	Limit	Remarks
Butt weld toe angle: 	$60^\circ$ $h \geq 6$ mm	$90^\circ$	
Butt weld undercut: 		$D \leq 0.5$ mm for strength member $D \leq 0.8$ mm for other	
Fillet weld leg length: 	$t \leq 0.9t_1$ $t \leq 0.9t_2$ (over short weld lengths) $t = \text{leg length} \times \text{throat thickness}$		$t_1 = \text{design } t$ $t_2 = \text{design } t$
Fillet weld toe angle: 		$60^\circ$	In case of stress concentrations, and/or per the Classification Society, may require a 60° toe angle.
Fillet weld undercut: 		$D \leq 0.5$ mm	

[redacted]



## 6. Traffic Light Report

Criteria	Overall Status				Future Trend	Return to Green		Comments
	Jul 20	Aug 20	Sep 20	Oct 20		Date	Status	
Overall Status	R	G	A	R	↔	Jan	A	• A re-baselined programme was issued as draft on 7 <sup>th</sup> August and formally issued on the 21 <sup>st</sup> . The overall status reflects the number of greens and red below
Safety	G	A	A	A	↔	Nov	G	• The new Operations Director has reviewed safety within the yard and has identified a number of shortfalls. An interim safety manager has started and a more senior management team level appointment is in hand
Quality	R	R	R	R	↔	Nov	G	• Quality remains red although the issues are changing. For the [redacted] inventory there remains only to check [redacted] equipment and the comms cabinet checks. The survey and servicing of the main is now in hand with engineers onsite 23/11. The underwater paint finish has been defecting and a way forward is to be agreed with CMAL. Recent issues with degradation of transformers continues to remain as red
Customer Satisfaction	G	G	G	G				
Schedule	R	G	A	R	↔	Jan	A	• A revised programme was issued as draft on 7 <sup>th</sup> August and formally issued on the 21 <sup>st</sup> . • The schedule has been changed to amber with the anticipated delay to the dry docking • The schedule is now being impacted by lack of labour. The Q1 look ahead is being reviewed to account for the uncompleted work
Finance	G	G	G	G	↔			• The re-baseline has maintained the previous forecast at completion. There is an increasing amount of hours unspent which reflects the lack of labour
Technical	A	A	A	A	↑	Mar	A	• Lloyds and MCA approval remains outstanding (typically NA outputs) and a design verification exercise is underway. Structural survey to be carried out to check form missed scope. Weight calculation needs to be updated with new information from [redacted] when available.
Suppliers	A	A	A	G	↑			• The status has changed to green as pipework suppliers are supporting the programme currently.
Resources	A	A	A	R	↔	Jan	A	• Subcontract production labour is building up more slowly than planned. The lack of labour is now impacting the programme. This is currently being reviewed to determine how this can be improved and recovered. Engineering has key resource requirements to reduce the reliance on contractors.
Risk	R	R	A	R	↔	TBA	G	• A revised programme was issued as draft on 7 <sup>th</sup> August and formally issued on the 21 <sup>st</sup> . The COVID risk has been included in the cost and programme. The status is now red as the labour risk is significantly increasing.

## 7. KPIs / Balanced Scorecard

### Planning

#### Schedule Performance Index

	Current	Previous	Prior
801	0.6	0.84	x
802	0.57	0.61	x
RAG:	< 0.75	0.75 - 0.95	> 0.95

#### Cost Performance Index

	Current	Previous	Prior
801	0.71	1.06	x
802	0.88	1.68	x
RAG:	< 0.75	0.75 - 0.95	> 0.95

#### Work Packs Issued

	Planned	Actual	Adherence
801	22	22	100%
802	0	0	100%
RAG:	< 80%	80 - 90%	> 90%

#### Client Milestones

	Planned	Actual	Adherence
801	1	1	100%
802	2	2	100%
RAG:	< 80%	80 - 90%	> 90%

### Defects

#### Open Defects 801

	Current	Previous	Prior
Critical	28	x	x
Major	29	x	x
Moderate	22	x	x
Minor	6	x	x
Total	85	85	x
RAG:	> 60	20 - 60	< 20

#### Open Defects 802

	Current	Previous	Prior
Critical	0	x	x
Major	5	x	x
Moderate	5	x	x
Minor	41	x	x
Total	51	52	x
RAG:	> 60	20 - 60	< 20

### Budget

#### Budget £m

	Original	Forecast	Adherence
801	£45.5	£46.2	102%
802	£63.2	£62.5	99%
Capex	£1.6	£1.6	100%
Total	£110.3	£110.3	100%
RAG:	< 95%	95 - 98%	> 98%

### SHE

#### Health and Safety


	Current	Previous	Prior
Lost Working Days	0	0	1
RAG:	> 3	1 - 3	< 0

[redacted]



# 8. 801 Schedule Overview as @ Baseline Position ( Aug 2020)

## 801 Timeline to Delivery




CDP has 3 weeks time contingency included compared to our Driving Project Plan

[redacted]



# 9. 802 Schedule Overview as @ Baseline Position (Aug 2020)

## 802 Timeline to Delivery



Ferguson Marine (Port Glasgow) Proprietary Information

The information contained in this document is the property of Ferguson Marine (Port Glasgow), and further dissemination is prohibited without written permission of Ferguson Marine (Port Glasgow).

IN STRICT CONFIDENCE

# 9. CMAL/Transport Scotland Milestones

## 801/802 Milestones

801				2020 Q4		2021 Q1			2021 Q2			2021 Q3			2021 Q4			2022 Q1			2022 Q2			2022 Q3			2022 Q4								
Description	Month	Year	Qtr	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC				
Zone 02 AFC Drawing Issue Complete	October	2020	Q3		◆																														
Electrical Contract Awarded	November	2020	Q4			◆																													
Z11 Production Outputs Complete	December	2020	Q4				◆																												
Start Engine Room Hotwork	January	2021	Q1					◆																											
Completion of car deck recesses	February	2021	Q1						◆																										
complete install pipework in sub zone 0303	March	2021	Q1							◆																									
Structural Work Complete	April	2021	Q1								◆																								
commence installation in zone 3	May	2021	Q2									◆																							
Completion of Wheelhouse Windows	June	2021	Q2										◆																						
All Pipework installed (Z10)	July	2021	Q3											◆																					
Commission Auxiliary Systems Start	August	2021	Q3												◆																				
Auxiliary Systems Commissioning Complete	October	2021	Q3													◆																			
Z11 - Wheelhouse all electrical equipment installed	September	2021	Q3														◆																		
Main Engine & Gearbox Commissioning Start	October	2021	Q4															◆																	
Main Engine & Gearbox Commissioning Complete	November	2021	Q4																◆																
All Checkwire complete	December	2021	Q4																	◆															
Sea Trials Start	February	2022	Q1																		◆														
Builder & Owners Sea Trials Complete	February	2022	Q1																		◆														
LNG Bunkering Complete	March	2022	Q1																			◆													
LNG Sea Trial Complete	April	2022	Q1																				◆												
801 Delivery (contract milestone)	April	2022	Q1																					◆											

802				2020 Q4		2021 Q1			2021 Q2			2021 Q3			2021 Q4			2022 Q1			2022 Q2			2022 Q3			2022 Q4										
Description	Month	Year	Qtr	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC						
Commence Preparation Unit 3/5	October	2020	Q3		◆																																
Complete preparation unit 3/5	November	2020	Q4			◆																															
Erect Unit 82 at Berth	December	2020	Q4				◆																														
Complete preparation for unit 48	January	2021	Q1					◆																													
Commence Tank Testing	February	2021	Q1						◆																												
Commence Zone 2 Pipework Manufacturing	March	2021	Q1							◆																											
Commence Zonal Hotwork Programme - Zone 2	April	2021	Q1								◆																										
Commence Zone 2 Pipework Installation	May	2021	Q2									◆																									
Complete Preparation of the Funnels	June	2021	Q2										◆																								
Completion of Cryogenic Pipework - Zone 2	July	2021	Q3											◆																							
Shutline - Final Line of Sight	August	2021	Q3												◆																						
Erect Fo'ale Block at Berth (U49/U50/U51)	September	2021	Q3													◆																					
Complete Pre-Fitting Out (PFO) Zone 2	October	2021	Q4														◆																				
Hull Assemble Complete (contract milestone - berth join up completed)	November	2021	Q4															◆																			
	December	2021	Q4																																		
Milestones for the period after October 21 will be agreed 3 months prior to the date. CDP milestones are included through to delivery																																					
Superstructure - Complete (contract milestone - 100% fabrication of hull and superstructure)	January	2022	Q1																																		
Launch (contract milestones - launch and hull inspection and acceptance prior to paint completion)	February	2022	Q1																																		
Commissioning Start	March	2022	Q1																																		
Commissioning of Auxiliary Systems Complete	April	2022	Q2																																		
	May	2022	Q2																																		
	June	2022	Q2																																		
	July	2022	Q2																																		
	August	2022	Q3																																		
	September	2022	Q3																																		
	October	2022	Q4																																		
	November	2022	Q4																																		
	December	2022	Q4																																		
802 Delivery (contract milestone)	December	2022	Q4																																		

[redacted]



## 9. CMAL/Transport Scotland Milestones – status to end 2020

### 801/802 Milestones to end 2020

801				2020 Q3	2020 Q4			Status
Description	Month	Year	Qtr	SEP	OCT	NOV	DEC	
Zone 02 AFC Drawing Issue Complete	October	2020	Q3		◆			Complete with the exception of the Harbour Generator Lub Oil Tank. A position in the the compartment is proving difficult to find
Electrical Contract Awarded	November	2020	Q4			◆		Contract Awarded to Boulting Ltd
Z11 Production Outputs Complete	Decemeber	2020	Q4				◆	Current <sup>redac</sup> Forecast 18-Dec-20

802				2020 Q3	2020 Q4			Status
Description	Month	Year	Qtr	SEP	OCT	NOV	DEC	
Commence Preparation Unit 3/5	October	2020	Q3		◆			Complete
Complete preparation unit 3/5	November					◆		Complete
Erect Unit 82 at Berth	November	2020	Q4			◆		Will Complete 1st Week in December, following new Dimensional Control Checks
Complete preparation for unit 48	December	2020	Q4				◆	

[redacted]



# 9. Schedule Overview (3)

[redacted] Programme


Zone		3D Model					Production Outputs			801				Comments	
		Start	30% Review	60% Review	90% Review	Freeze	Start	Finish	Slippage (Weeks)	Outfit Hotwork Baseline Start	Slippage (Weeks)	Outfit Pipework Baseline Start	Slippage (Weeks)		
Zone 01	Planned	18-May-20		19-Jun-20	31-Jul-20	21-Aug-20		16-Oct-20			18-Jan-21		28-Jan-21		
	Actual/Forecast	26-Jun-20		26-Jun-20	28-Aug-20	18-Sep-20		11-Dec-20	-8		01-Mar-21	-6	11-Mar-21	-6	
Zone 02	Planned	02-Mar-20		27-Mar-20	30-Apr-20	22-May-20		17-Jul-20			26-Oct-20		08-Dec-20		
	Actual/Forecast	27-Mar-20		30-Mar-20	15-Jun-20	03-Jul-20		09-Oct-20	-12		11-Jan-21	-11	08-Dec-20	0	Variation order raised to cover slippage. FMPG could not hit maturity level 90% on original dates, additional time of 5 weeks agreed by FMPG. ICR's had a major impact on this WZ. Second 90% review also held.
Zone 03	Planned	09-Mar-20		10-Apr-20	22-May-20	12-Jun-20		07-Aug-20			23-Nov-20		26-Nov-20		
	Actual/Forecast	10-Apr-20		13-Apr-20	25-May-20	10-Jul-20		24-Dec-20	-20		01-Mar-21	-14	26/10/20 A	0	Regarding WZ03 - [redacted] Review for Zone 03 - Q13 was held on 18.05.2020. [redacted] inclusion with respect to maturity of design / 3-D Model is that 3-D Model overall progress is around 80% (multidisciplinary) and not all the disciplines achieved the 90% target. • Structural - 85%; • Arch. Outfitting - 90%; • Hull Outfitting - 75%; • Electrical - 80%; • Piping - 70%; • HVAC - 90%. @ WZ12: On 27.05.2020, FM accepted 3 weeks delay for WZ03.
Zone 04	Planned	30-Mar-20		24-Apr-20	05-Jun-20	26-Jun-20		14-Aug-20			23-Nov-20		03-Dec-20		
	Actual/Forecast	24-Apr-20		27-Apr-20	15-Jun-20	03-Jul-20		06-Nov-20	-12		22-Feb-21	-13	04-Mar-21	-13	
Zone 05	Planned	06-Apr-20	08-May-20	12-Jun-20	17-Jul-20	07-Aug-20		25-Sep-20			11-Jan-21		22-Jan-21		
	Actual/Forecast	08-May-20	11-May-20	19-Jun-20	14-Aug-20	04-Sep-20		11-Dec-20	-11		08-Feb-21	-4	19-Feb-21	-4	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 06	Planned	02-Mar-20	03-Apr-20	15-May-20	26-Jun-20	17-Jul-20		04-Sep-20			08-Feb-21		12-Feb-21		
	Actual/Forecast	03-Apr-20	06-Apr-20	18-May-20	10-Jul-20	24-Jul-20		08-Jan-21	-18		22-Mar-21	-6	26-Mar-21	-6	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 07	Planned	16-Mar-20	16-Apr-20	29-May-20	10-Jul-20	31-Jul-20		25-Sep-20			01-Mar-21		07-Apr-21		
	Actual/Forecast	16-Apr-20	21-Apr-20	09-Jun-20	17-Jul-20	07-Aug-20		18-Dec-20	-12		29-Mar-21	-4	06-May-21	-4	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 08	Planned	25-May-20	19-Jun-20	24-Jul-20	28-Aug-20	18-Sep-20		06-Nov-20			21-Apr-21		12-May-21		
	Actual/Forecast	26-Jun-20	26-Jun-20	21-Aug-20	23-Oct-20	30-Oct-20		24-Dec-20	-7		01-Mar-21	7	19-Mar-21	8	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 09	Planned	09-Jun-20	03-Jul-20	07-Aug-20	11-Sep-20	02-Oct-20		20-Nov-20			08-Mar-21		18-Mar-21		
	Actual/Forecast	10-Jul-20	31-Jul-20	11-Sep-20	06-Nov-20	06-Nov-20		08-Jan-21	-7		10-Mar-21	0	22-Mar-21	-1	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 10	Planned	27-Apr-20	29-May-20	10-Jul-20	21-Aug-20	11-Sep-20		06-Nov-20			22-Mar-21		16-Apr-21		
	Actual/Forecast	05-Jun-20	09-Jun-20	17-Jul-20	09-Oct-20	30-Oct-20		06-Jan-21	-9		22-Mar-21	0	16-Apr-21	0	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.
Zone 11	Planned	21-Apr-20	22-May-20	03-Jul-20	14-Aug-20	04-Sep-20		30-Oct-20			25-Jan-21		22-Feb-21		
	Actual/Forecast	22-May-20	25-May-20	10-Jul-20	18-Sep-20	09-Oct-20		18-Dec-20	-7		17-Feb-21	-3	14-Apr-21	-7	WZ slippage due to FMPG requested break in programme to allow extra time to clear ICR's.



[redacted]



9a. [redacted] /FMPG Production Output Delivery Status



[redacted]



# 9b. Milestone Slip Chart (Ship 801)

## 801 CMAL Milestones

	Baseline Date Variance	Baseline Float Comparison	Comments												
Zone 2 AFC Drawing Issue Com	<p><b>Zone 2 AFC Drawing Issue Complete</b></p> <table border="1"> <tr><td>Baseline</td><td>31-Oct-20</td></tr> <tr><td>Current</td><td>31-Oct-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	31-Oct-20	Current	31-Oct-20	Variance	0	<p><b>Zone 2 AFC Drawing Issue Complete</b></p> <table border="1"> <tr><td>Baseline</td><td>0</td></tr> <tr><td>Current</td><td>0</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	0	Current	0	Variance	0	Complete
Baseline	31-Oct-20														
Current	31-Oct-20														
Variance	0														
Baseline	0														
Current	0														
Variance	0														
Electrical Contract Awarded	<p><b>Electrical Contract Awarded</b></p> <table border="1"> <tr><td>Baseline</td><td>12-Nov-20</td></tr> <tr><td>Current</td><td>12-Nov-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	12-Nov-20	Current	12-Nov-20	Variance	0	<p><b>Electrical Contract Awarded</b></p> <table border="1"> <tr><td>Baseline</td><td>0</td></tr> <tr><td>Current</td><td>0</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	0	Current	0	Variance	0	Complete
Baseline	12-Nov-20														
Current	12-Nov-20														
Variance	0														
Baseline	0														
Current	0														
Variance	0														
Zone 11 Production Output Complete (CE)	<p><b>Zone 11 Production Output Complete [redacted]</b></p> <table border="1"> <tr><td>Baseline</td><td>18-Dec-20</td></tr> <tr><td>Current</td><td>18-Dec-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	18-Dec-20	Current	18-Dec-20	Variance	0	<p><b>Zone 11 Production Output Complete [redacted]</b></p> <table border="1"> <tr><td>Baseline</td><td>1</td></tr> <tr><td>Current</td><td>1</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	1	Current	1	Variance	0	[redacted] Current Forecast 18-Dec-20
Baseline	18-Dec-20														
Current	18-Dec-20														
Variance	0														
Baseline	1														
Current	1														
Variance	0														
Start Engine Room Network	<p><b>Start Engine Room Network</b></p> <table border="1"> <tr><td>Baseline</td><td>12-Jan-21</td></tr> <tr><td>Current</td><td>12-Jan-21</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	12-Jan-21	Current	12-Jan-21	Variance	0	<p><b>Start Engine Room Network</b></p> <table border="1"> <tr><td>Baseline</td><td>10</td></tr> <tr><td>Current</td><td>10</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	10	Current	10	Variance	0	Seats Currently in Manufacture
Baseline	12-Jan-21														
Current	12-Jan-21														
Variance	0														
Baseline	10														
Current	10														
Variance	0														
Completion of Car Deck Receptor	<p><b>Completion of Car Deck Receptor</b></p> <table border="1"> <tr><td>Baseline</td><td>05-Feb-21</td></tr> <tr><td>Current</td><td>05-Feb-21</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	05-Feb-21	Current	05-Feb-21	Variance	0	<p><b>Completion of Car Deck Receptor</b></p> <table border="1"> <tr><td>Baseline</td><td>30</td></tr> <tr><td>Current</td><td>30</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	30	Current	30	Variance	0	Receptor have been unpacked, and are in the Manufacturing Process
Baseline	05-Feb-21														
Current	05-Feb-21														
Variance	0														
Baseline	30														
Current	30														
Variance	0														

Ferguson Marine (Port Glasgow) Proprietary Information

The information contained in this document is the property of Ferguson Marine (Port Glasgow), and further dissemination is prohibited without written permission of Ferguson Marine (Port Glasgow).

IN STRICT CONFIDENCE

[redacted]



## 9b. Milestone Slip Chart (Ship 802)

### 802 CMAL Milestones

	Baseline Date Variance	Baseline Float Comparison	Comments													
Commence Preparation Unit 3/5	<p>Commence Preparation Unit 3/5</p> <table border="1"> <tr><td>Baseline</td><td>27-Oct-20</td></tr> <tr><td>Current</td><td>27-Oct-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	27-Oct-20	Current	27-Oct-20	Variance	0	<p>Commence Preparation Unit 3/5</p> <table border="1"> <tr><td>Baseline</td><td>0</td></tr> <tr><td>Current</td><td>0</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	0	Current	0	Variance	0	Complete	Commence Preparation Unit 3/5
Baseline	27-Oct-20															
Current	27-Oct-20															
Variance	0															
Baseline	0															
Current	0															
Variance	0															
Complete Preparation Unit 3/5	<p>Complete Preparation Unit 3/5</p> <table border="1"> <tr><td>Baseline</td><td>13-Nov-20</td></tr> <tr><td>Current</td><td>13-Nov-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	13-Nov-20	Current	13-Nov-20	Variance	0	<p>Complete Preparation Unit 3/5</p> <table border="1"> <tr><td>Baseline</td><td>0</td></tr> <tr><td>Current</td><td>0</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	0	Current	0	Variance	0	Complete	Complete Preparation Unit 3/5
Baseline	13-Nov-20															
Current	13-Nov-20															
Variance	0															
Baseline	0															
Current	0															
Variance	0															
Erect Unit 82 at Berth	<p>Erect Unit 82 at Berth</p> <table border="1"> <tr><td>Baseline</td><td>#####</td></tr> <tr><td>Current</td><td>#####</td></tr> <tr><td>Variance</td><td>-12</td></tr> </table>	Baseline	#####	Current	#####	Variance	-12	<p>Erect Unit 82 at Berth</p> <table border="1"> <tr><td>Baseline</td><td>0</td></tr> <tr><td>Current</td><td>-6</td></tr> <tr><td>Variance</td><td>-6</td></tr> </table>	Baseline	0	Current	-6	Variance	-6	Forecast 1st Week in December	Erect Unit 82 at Berth
Baseline	#####															
Current	#####															
Variance	-12															
Baseline	0															
Current	-6															
Variance	-6															
Complete Preparation of Unit 48	<p>Complete Preparation of Unit 48</p> <table border="1"> <tr><td>Baseline</td><td>18-Dec-20</td></tr> <tr><td>Current</td><td>18-Dec-20</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	18-Dec-20	Current	18-Dec-20	Variance	0	<p>Complete Preparation of Unit 48</p> <table border="1"> <tr><td>Baseline</td><td>148</td></tr> <tr><td>Current</td><td>102</td></tr> <tr><td>Variance</td><td>-46</td></tr> </table>	Baseline	148	Current	102	Variance	-46		Complete Preparation of Unit 48
Baseline	18-Dec-20															
Current	18-Dec-20															
Variance	0															
Baseline	148															
Current	102															
Variance	-46															
Commence Tank Testing	<p>Commence Tank Testing</p> <table border="1"> <tr><td>Baseline</td><td>29-Jan-21</td></tr> <tr><td>Current</td><td>29-Jan-21</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	29-Jan-21	Current	29-Jan-21	Variance	0	<p>Commence Tank Testing</p> <table border="1"> <tr><td>Baseline</td><td>142</td></tr> <tr><td>Current</td><td>142</td></tr> <tr><td>Variance</td><td>0</td></tr> </table>	Baseline	142	Current	142	Variance	0		Commence Tank Testing
Baseline	29-Jan-21															
Current	29-Jan-21															
Variance	0															
Baseline	142															
Current	142															
Variance	0															

[redacted]




# 9c. Ship 801 Critical path

Activity D	Activity Name	Activity % Complete	Planned Hrs	Actual Hrs	Remaining Hrs	Start	Finish	BL Project Start	BL Project Finish	OD	RD	Total Float
801DPTH00301	SZ 0301 Hull Outfitting Detail Planning	0%	0	0	0	02-Nov-20*	18-Dec-20	07-Sep-20	23-Oct-20	35d	35d	-40d
801MANH00301	SZ 0301 Hull Outfitting Manufacturing	0%	0	0	0	23-Nov-20	05-Feb-21	28-Sep-20	20-Nov-20	40d	40d	-40d
801PFS0301Hw01	Z03 Sub-Zone 301 - Fit Compartment Hotwork	0%	128	0	128	08-Feb-21	26-Feb-21	23-Nov-20	11-Dec-20	15d	15d	-40d
801PFS0302Hw01	Z03 Sub-Zone 302 - Fit Compartment Hotwork	0%	128	0	128	01-Mar-21	19-Mar-21	14-Dec-20	22-Jan-21	15d	15d	-40d
801PFS0303Hw01	Z03 Sub-Zone 303 - Fit Compartment Hotwork	0%	128	0	128	22-Mar-21	13-Apr-21	25-Jan-21	12-Feb-21	15d	15d	-40d
801PFS0304Hw01	Z03 Sub-Zone 304 - Fit Compartment Hotwork	0%	128	0	128	14-Apr-21	05-May-21	15-Feb-21	05-Mar-21	15d	15d	-40d
801PFS0305Hw01	Z03 Sub-Zone 305 - Fit Compartment Hotwork	0%	128	0	128	06-May-21	26-May-21	08-Mar-21	26-Mar-21	15d	15d	-40d
801PFS0306Hw01	Z03 Sub-Zone 306 - Fit Compartment Hotwork	0%	128	0	128	27-May-21	16-Jun-21	29-Mar-21	20-Apr-21	15d	15d	-40d
801PFS0307Hw01	Z03 Sub-Zone 307 - Fit Compartment Hotwork	0%	128	0	128	17-Jun-21	07-Jul-21	21-Apr-21	12-May-21	15d	15d	-40d
801PFS0308Hw01	Z03 Sub-Zone 308 - Fit Compartment Hotwork	0%	128	0	128	08-Jul-21	28-Jul-21	13-May-21	02-Jun-21	15d	15d	-40d
801PFS0309Hw01	Z03 Sub-Zone 309 - Fit Compartment Hotwork	0%	128	0	128	29-Jul-21	19-Aug-21	03-Jun-21	23-Jun-21	15d	15d	-40d
801PFS0309Hw03	Z03 Sub-Zone 309 - Fit Insulation Pins	0%	0	0	0	20-Aug-21	24-Aug-21	24-Jun-21	28-Jun-21	3d	3d	-40d
801PFS0309Ah01	Z03 Sub-Zone 309 - Air / Hydro Test Remaining Tanks	0%	0	0	0	20-Aug-21	24-Aug-21	24-Jun-21	28-Jun-21	3d	3d	-40d
801PFS0309Qc01	Z03 Sub-Zone 309 - PFO Compartment Inspections	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801PFS0309Sb01	Z03 Sub-Zone 309 - Shotblast and Paint Tanks/Void Spa	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801PFS0309In01	Z03 Sub-Zone 309 - Insulate Compartments	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801PFS0309EI01	Z03 Sub-Zone 309 - Fit Cable Tray	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801PFS0309Ms01	Z03 Sub-Zone 309 - Outfit Complete,	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309Eq01	Z03 Sub-Zone 309 - Install Steel/Join/Mech/Eng Equipm	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309EI01	Z03 Sub-Zone 309 - Install Electrical Equipment	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309EI02	Z03 Sub-Zone 309 - Reeve Local and Lighting Cables	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309EI03	Z03 Sub-Zone 309 - Terminate Cables	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801TeS0309EI01	Z03 Sub-Zone 309 - Checkwire	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309EI04	Z03 Sub-Zone 309 - Band Cables / Pack Glands	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801InS0309Ms01	Z03 Sub-Zone 309 - Outfit Complete,	0%	0	0	0	25-Aug-21	27-Aug-21	29-Jun-21	01-Jul-21	3d	3d	-40d
801CO1750	Commission Auxilliary Systems	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-40d
801CO1520	First Run Harbour and Emergency Generat	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-56d
801CO1530	First Run Aux Generator	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-56d
801CO1540	Main Engine Comm	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-56d
801CO1550	Gearbox Commissioning	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-56d
801CO1560	CPP Set Up	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-37d
801CO1570	Propulsion Controls	0%	0	0	0	20-Dec-21	11-Jan-22	25-Oct-21	05-Nov-21	10d	10d	-40d
801CO1580	PTO / PTI	0%	0	0	0	11-Jan-22	23-Jan-22	07-Nov-21	19-Nov-21	12d	12d	-65d
801CO1590	Load Test	0%	0	0	0	23-Jan-22	13-Feb-22	19-Nov-21	10-Dec-21	21d	21d	-65d
801CO1600	PMS Set Up	0%	0	0	0	13-Feb-22	06-Mar-22	10-Dec-21	31-Dec-21	21d	21d	-65d
801CO1620	Bow Thruster Commissioning	0%	0	0	0	06-Mar-22	12-Mar-22	31-Dec-21	06-Jan-22	6d	6d	-65d
801CO1630	Dock Trial	0%	0	0	0	13-Mar-22	16-Mar-22	07-Jan-22	10-Jan-22	3d	3d	-65d
801CO10851	1st Inclining	0%	0	0	0	17-Mar-22	19-Mar-22	11-Jan-22	13-Jan-22	2d	2d	-65d
801CO1640	Dry Dock 2	0%	0	0	0	19-Mar-22	24-Mar-22	13-Jan-22	18-Jan-22	5d	5d	-65d
801CO1800	Dock Trial	0%	0	0	0	24-Mar-22	24-Mar-22	18-Jan-22	18-Jan-22	1d	1d	-47d
801CO1830	MES Trial	0%	0	0	0	24-Mar-22	24-Mar-22	18-Jan-22	18-Jan-22	1d	1d	-47d
801CO1650	Builder Sea Trials	0%	0	0	0	24-Mar-22	28-Mar-22	18-Jan-22	22-Jan-22	4d	4d	-65d
801CO1660	Owners Sea Trials	0%	0	0	0	28-Mar-22	06-Apr-22	22-Jan-22	31-Jan-22	9d	9d	-65d
801CO1670	Defect Clearance	0%	0	0	0	06-Apr-22	21-Apr-22	31-Jan-22	15-Feb-22	15d	15d	-65d
801CO1690	LNG Bunkering	0%	0	0	0	18-Apr-22	03-May-22	12-Feb-22	27-Feb-22	15d	15d	-65d

**Zone 2 has been re-planned to take account of the hotwork manufacture and installation and an overlap with pipe installation.**  
**The driver for zone 2 is the manufacture of the walkways which will now be subcontracted to improve delivery.**  
**Zone 2 programme is therefore forecast to be within the programme window and will be changed when delivery timescales are known for the walkways**


**Zone 3 is now critical path.**  
**This zone will be re-planned as per zone 2 logic. Also, the compartment hotwork can be undertaken in parallel and will therefore improve the timescales to recover any delay.**





[redacted]

# 10. Resource Profile as @ Baseline Position ( Aug 2020 )



[redacted]


[redacted]



[redacted]

## 12. SPI & CPI Trends

### 801 CPI/SPI




Services Removed Week 2043

[redacted]

# 12. SPI & CPI Trends

### 802 CPI/SPI



**Services Removed Week 2043**

[redacted]



### 13. Procurement Update – Key Projects

Supplier	Scope of Work	Forecast contract date	Status
[redacted]	Electrical design and commissioning	August - DONE	Contract executed 27 Aug'20 and POs issued for equipment and commissioning of both 801 & 802. [redacted] undergoing repair due in Dec. 801 switchboards undergone additional survey wkc 16 Nov with quotation pending. Potential of transformer repair TBC.
[redacted]	Accommodation outfit	September - DONE	Contract executed 09 Sep'20 and POs issued. Programme dates for manufacturing and installation shared and aligned.
[redacted]	HVAC	October - DONE	Contract executed 10 Oct'20 and POs issued. Programme dates for manufacturing and installation shared and aligned.
[redacted]	Power and Propulsion Equipment	November - DONE *	Contract executed 19 Nov'20 and POs issued. Additional long leadtime equipment to be order. UK resources performing condition survey of equipment wkc23 Nov.
[redacted]	Fire Systems	December - WIP	Contract to be novated with commercials relating to agreed variations still being finalised. Now priority as engineering collaboration is required to progress design.
[redacted]	Pipe manufacture - subcon	September - DONE	3 providers selected from 10 bids. Contract award issued and published on PCS on 14 Sep'20. All 3 suppliers are mobilised to support volume profile. Subzone 0201 delivered, 0202 on order, 0203 out for quotation.
[redacted]	Contract Labour	October - DONE	4 providers selected from 14 bids [redacted] Contracts now finalised with all providers. Contract award ready to be published on PCS. Project now handed over to Operations for Resource Management.
[redacted]	Cable installation and termination	November - WIP	6 bids were submitted on PCS by deadline. [redacted] were unanimously selected as the preferred bidder after evaluation and moderation with team. Standstill period concluded on 14 Nov. Contract delivery is expected by end of Nov. Survey to commence once contract closed.
[redacted]	Hydraulics equipment and commissioning	Febuary - WIP	Project kick-off has started. ITT documents, including technical and commercial schedules are being prepared. Waiting on MTO from [redacted] 26 Nov. Plan is to launch tender in PCS early Dec'20.

[redacted]



## 14a. Risks – Top 10

	Risk Category	Risk identified by:	Risk Description	Controls in Place	Current Impact	Current Likelihood	Current Risk Score	Action Planned	Target Risk Score	Risk Owner	Date Last Reviewed	Change explanation
87	Project	[redacted]	COVID-19 has required the shutdown of the yard and may have a significant impact to delivery	Home working established where possible in Procurement, Engineering, Finance, Quality and Management. Use of MS Teams	50	5	250	1. Continue engineering programme with ICE 2. Continue development of programme	250	[redacted]	Oct-20	No production work. Engineering programme remains on plan. No work in new stores allowed. Assessment of impact to be made.
88	Project	[redacted]	COVID-19 - there is a risk that the ongoing effect may impact the yard or its suppliers	Revised onsite social distancing policies New amenities brought in to allow for increase in labour	50	5	250	Monitor situation and enforce policies	250	[redacted]	Nov-20	Site has been inspected by local authority, with no issues. A small number of cases have been identified but no overall impact to the yard
37	Project	CMAL	Late delivery of 801/802	Risks associated with late delivery are captured elsewhere in the risk register with planned controls.	50	5	250	1. Include a time allowance for programme slippage	200	[redacted]	Nov-20	Programmes have been re-baselined to take account of COVID-19 impact. Potential programme impact to 801 as a result of poor hull paint system requiring extension to second dry docking Concern around labour impact to programme
38	Project	CMAL	Programme launch date of 802 not met	Risks associated with late launch are captured elsewhere in the risk register with planned controls.	50	5	250	1. Include time allowance for programme slippage (same as late delivery)	150	[redacted]	Oct-20	Programmes have been re-baselined to take account of COVID-19 impact
70	Production	Risk review	Insufficient capacity for pipe manufacture and installation to support the programme	Programme demand from plan based upon installation rates and compartment capacities [redacted] Pipe systems to be manufactured off site	50	5	250	1. produce plans for subcontract of pipe manufacture - plan shows pipe made out company only closing pipes 2. produce plans for permanent and contractor installation labour plan based on yard install 3. Produce specific plan for manufacture and installation of hydraulic pipework required to be out contracted	150	[redacted]	Sep-20	Subcontract framework has been placed with 3 suppliers. Further ITT has been issued to add additional capacity if required.
85	Production	[redacted]	Production resource labour rates are below industry sector and may require an increase to be competitive in attracting and retaining resource. Unable to recruit or retain Production staff in the required numbers, with suitable qualifications and experience	Resource plans from revised programme, together with yard plan Allowance against market rates reviewed.	50	5	250	1. Include allowance for potential increase 2. Part of annual wage negotiations 3. Develop the programme resource demand 4. Produce a yard resource plan showing all projects 5. Develop a resource supply strategy 6. Assumes subcontract labour will be provided at same internal rate 7. Extra supervision may be required	150	[redacted]	Oct-20	1. Increases are included in the wage negotiations. 2. In progress 3. This is being undertaken by [redacted] 4. Produced by planning but not effective and needs rework. 5. Labour ITT actioned however [redacted] decided he is running with this now. Future needs in terms of skill shortfall is required and will be completed Q4 6. Actioned but now being debated as to whether the right move. 7. Additional supervision is required and the top down structure is being re-written.

[redacted]



## 14b. Risks – Top 10 continued

Risk Category	Risk identified by	Risk Description	Controls in Place	Current Impact	Current Likelihood	Current Risk Score	Action Planned	Target Risk Score	Risk Owner	Date Last Review	Change explanation
14	Project	[redacted] Level of rework not sufficiently scoped. Known rework not fully scoped. Unknown rework will occur particularly during the test and commissioning phase	CNs and 200 series included in programme Change control process implemented. OORs incorporated into model	50	5	250	1. Completion of re-baseline evaluation 2. Allow additional time in the commissioning programme	125	[redacted]	Nov-20	A number of changes have now been raised. Rework is being separately identified through planning rework codes There is further rework being identified on 801 in the vehicle deck compartments
86	Supply Chain	Materials have been stored offsite at Westway in poor conditions and unmanned. material condition and level of stock uncertain and may result in material stock write downs	New facility opened, equipment relocated and stock check and physical condition established. Stock to be entered on [redacted] Full stock take completed	50	5	250	1. Relocate all offsite materials to a new storage facility 2. Improve store location capability	100		Nov-20	Inventory is being loaded onto [redacted] Risk likelihood has been reduced to 2
22	Project	Workpackaging arrangements not robust enough to control properly the work sequence and capturing performance	No workpackaging arrangement currently in place	50	5	250	1. Introduce a process for workpackaging 2. Improve the organisation to deliver the new process	100		Oct-20	Work package arrangements for volume outfit are now close to delivering information into production. October 2020 - Speaking with [redacted] I believe it is now the intention not to produce workpacks directly from Factory Master. Can this be confirmed and agreement reached on how they will be produced. Suggestion was it would be [redacted]
46	Technical	CMAL Vessel cannot meet contract deadweight	Lightship weight continues to grow	50	5	250	1. Continue to limit weight growth wherever possible and practical 2. Commercial impact subject to the contract provisions	100		Nov-20	New NA lead will drive updated weight calculation [redacted] will be contracted to supply information for newly modeled items.

[redacted]

[redacted]



# 16. Weight

No change to weight in past month

Lightship History	Rev 18				Rev 19				Rev 20				Rev 21			
	Weight (tonnes)	Lever @AP. (m)	Lever @Centre (m)	Lever @BL (m)	Weight (tonnes)	Lever @AP. (m)	Lever @Centre (m)	Lever @BL (m)	Weight (tonnes)	Lever @AP. (m)	Lever @Centre (m)	Lever @BL (m)	Weight (tonnes)	Lever @AP. (m)	Lever @Centre (m)	Lever @BL (m)
Group 2-1 Hull Steel	1543.5	48.21	-0.02	5.76	1543.5	48.21	-0.02	5.76	1543.5	48.21	-0.02	5.76	1543.5	48.21	-0.02	5.76
Group 2-2 Misc. Steel	143.1	39.97	-0.23	5.60	142.0	39.73	-0.23	5.48	142.0	39.69	-0.23	5.46	141.8	39.69	-0.23	5.46
Group 2 Permanent Ballast	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00
Steel Margin	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00
<b>Total Steel</b>	<b>1686.7</b>	<b>47.52</b>	<b>-0.04</b>	<b>5.75</b>	<b>1685.6</b>	<b>47.50</b>	<b>-0.04</b>	<b>5.74</b>	<b>1685.6</b>	<b>47.50</b>	<b>-0.04</b>	<b>5.74</b>	<b>1685.4</b>	<b>47.50</b>	<b>-0.04</b>	<b>5.74</b>
Group 2-3 S/S Aluminium	177.4	56.91	-0.20	16.76	177.4	56.91	-0.20	16.76	177.4	56.91	-0.20	16.76	177.4	56.91	-0.20	16.76
Aluminium Margin	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00	0.0	0.00	0.00	0.00
<b>Total S/S Aluminium</b>	<b>177.4</b>	<b>56.91</b>	<b>-0.20</b>	<b>16.76</b>	<b>177.4</b>	<b>56.91</b>	<b>-0.20</b>	<b>16.76</b>	<b>177.4</b>	<b>56.91</b>	<b>-0.20</b>	<b>16.76</b>	<b>177.4</b>	<b>56.91</b>	<b>-0.20</b>	<b>16.76</b>
Group 2-4 Paint	31.9	48.69	-0.04	6.81	33.2	48.73	-0.04	6.76	33.2	48.73	-0.04	6.76	33.2	48.73	-0.04	6.76
<b>Total Paint</b>	<b>31.9</b>	<b>48.69</b>	<b>-0.04</b>	<b>6.81</b>	<b>33.2</b>	<b>48.73</b>	<b>-0.04</b>	<b>6.76</b>	<b>33.2</b>	<b>48.73</b>	<b>-0.04</b>	<b>6.76</b>	<b>33.2</b>	<b>48.73</b>	<b>-0.04</b>	<b>6.76</b>
Group 3 Cargo Equipment	185.9	54.02	-0.16	9.59	185.9	54.02	-0.16	9.59	185.9	54.02	-0.16	9.59	185.9	54.02	-0.16	9.59
Group 4 Ship Equipment	182.3	55.55	-0.01	7.86	183.1	55.30	-0.01	7.84	183.1	55.30	-0.01	7.84	183.1	55.30	-0.01	7.84
Group 5 Equipment for Crew & Pax	561.0	53.92	0.36	13.13	562.4	53.88	0.35	13.10	564.7	53.90	0.35	13.10	564.7	53.90	0.35	13.10
<b>Total Outfit</b>	<b>929.2</b>	<b>54.26</b>	<b>0.18</b>	<b>11.39</b>	<b>931.4</b>	<b>54.19</b>	<b>0.18</b>	<b>11.37</b>	<b>933.8</b>	<b>54.20</b>	<b>0.18</b>	<b>11.37</b>	<b>933.8</b>	<b>54.20</b>	<b>0.18</b>	<b>11.37</b>
Group 6 Main Machinery	295.4	28.53	0.08	3.06	295.4	28.53	0.08	3.06	295.4	28.53	0.08	3.06	295.4	28.53	0.08	3.06
Group 7 Machinery Systems	181.9	32.81	-0.98	4.88	181.1	32.58	-0.96	4.82	178.8	32.70	-0.97	4.85	178.8	32.70	-0.97	4.85
Group 8 Ships Common Systems	248.2	44.77	0.17	6.81	250.4	44.48	0.17	6.76	248.5	44.58	0.18	6.78	248.5	44.58	0.18	6.78
<b>Total Machinery &amp; Electrical</b>	<b>725.6</b>	<b>35.16</b>	<b>-0.15</b>	<b>4.80</b>	<b>727.0</b>	<b>35.03</b>	<b>-0.15</b>	<b>4.77</b>	<b>722.7</b>	<b>35.08</b>	<b>-0.14</b>	<b>4.78</b>	<b>722.7</b>	<b>35.08</b>	<b>-0.14</b>	<b>4.78</b>
<b>Lightship</b>	<b>3550.6</b>	<b>47.24</b>	<b>-0.01</b>	<b>7.59</b>	<b>3554.5</b>	<b>47.18</b>	<b>-0.01</b>	<b>7.58</b>	<b>3552.6</b>	<b>47.21</b>	<b>-0.01</b>	<b>7.58</b>	<b>3552.4</b>	<b>47.21</b>	<b>-0.01</b>	<b>7.58</b>
Margin	3.7	47.24	-0.01	7.59	-0.1	47.18	-0.01	7.58	1.8	47.21	-0.01	7.58	2.0	47.21	-0.01	7.58
<b>Lightship with margin</b>	<b>3554.4</b>	<b>47.24</b>	<b>-0.01</b>	<b>7.74</b>	<b>3554.4</b>	<b>47.18</b>	<b>-0.01</b>	<b>7.73</b>	<b>3554.4</b>	<b>47.21</b>	<b>-0.01</b>	<b>7.73</b>	<b>3554.4</b>	<b>47.21</b>	<b>-0.01</b>	<b>7.73</b>
Ducktail weight (802)	13.0	-3.20	0.00	4.75	13.0	-3.20	0.00	4.75	13.0	-3.20	0.00	4.75	13.0	-3.20	0.00	4.75
<b>Major changes</b>	General update External chairs updated to supplier specification <b>Forward mast updated as per scantling drawings</b> Ducktail updated LNG pipe weights updated Equipment foundations updated			Winch bollard control cabinets added Fwd Mast weight updated as per drawing Certainties reviewed Pipe weight reviewed Adjusted paint weight for latest Jotun spec				General update Equipment removed in group 7 & 8 Deck coverings reviewed				Fwd mast updated according to fabrication drawing				
<b>Notes re Margin on VCG</b>	Margin on VCG (m)			0.150	Margin on VCG (m)			0.150	Margin on VCG (m)			0.150	Margin on VCG (m)			0.150
	Margin in Summary page			3.7	Margin in Summary page			-0.1	Margin in Summary page			1.8	Margin in Summary page			2.0
	Total margin			3.7	Total margin			-0.1	Total margin			1.8	Total margin			2.0
	Total margin			0.10%	Total margin			0.00%	Total margin			0.05%	Total margin			0.06%
	Displacement at 3.45m draught			4433	Displacement at 3.45m draught			4433	Displacement at 3.45m draught			4433	Displacement at 3.45m draught			4433.0
	Contract deadweight			900	Contract deadweight			900	Contract deadweight			900	Contract deadweight			900.0
	VTC deadweight change			-21.35	VTC deadweight change			-21.35	VTC deadweight change			-21.35	VTC deadweight change			-21.35
	Maximum lightship weight			3554.35	Maximum lightship weight			3554.35	Maximum lightship weight			3554.35	Maximum lightship weight			3554.4

Ferguson Marine (Port Glasgow) Proprietary Information

The information contained in this document is the property of Ferguson Marine (Port Glasgow) , and further dissemination is prohibited without written permission of Ferguson Marine (Port Glasgow) .

IN STRICT CONFIDENCE

## 17. Appendix

---

### 801/ 802's QLA

- QLA's are now kept in the same folder as the Monthly progress report.